

FINAL CERTIFICATE OF ACCEPTANCE
FOR
CONTRACT NO: 3400043454

CONTRACT TITLE	: NGT Phase 2 Optical Transport (Domain B)
SUPPLIER	: ZTE (MALAYSIA) CORPORATION SDN (1019169)
PROJECT NO ZTE 1x10	: TMAC/243041 DWDM Ref. STH WDM & Mig PTN-TUV
TRACKING NO	: 243041/008
PO NUMBER	: 4902261821 (Milestone 100.00 %)
PO DESCRIPTION	: IM PTN-TUV
DELIVERY DATE	: 24.12.2024
ACCEPTANCE TEST DATE	: 24.12.2024
DEFECT LIABILITY END DATE	: 23.12.2025
CONTRACT COMPLETION DATE	: 06.04.2027
ACTUAL COMPLETION DATE	: 24.12.2024
PO START DATE	: 29.08.2024
PO FINISH DATE	: 31.12.2024

It is hereby certified that the service mentioned above have been successfully delivered and rendered to TM.
It is observed that all the service delivered are in compliant with the requirement of the Contract and have been fulfilled according to the Contract.

We henceforth agree to release the Final Certificate of Acceptance in accordance with the below:

Contract No: 3400043454

Approved On: 17.01.2025

Thank you,
Approved by

Mohd Effe Bin Wahid

Mgr Delivery & Integration Southern

Unit Delivery & Integration Southern

This COA is computer generated and no signature is required.