

FINAL CERTIFICATE OF ACCEPTANCE
FOR
CONTRACT NO: 3400043454

| | |
|---------------------------|---|
| CONTRACT TITLE | : NGT Phase 2 Optical Transport (Domain B) |
| SUPPLIER | : ZTE (MALAYSIA) CORPORATION SDN (1019169) |
| PROJECT NO ZTE 1x10 | : TMAC/243041 DWDM Ref. STH WDM & Mig PTN-TUV |
| TRACKING NO | : 243041/009 |
| PO NUMBER | : 4902261818 (Milestone 50.00 %) |
| PO DESCRIPTION | : IM PTN-TUV |
| DELIVERY DATE | : 28.10.2024 |
| ACCEPTANCE TEST DATE | : 24.12.2024 |
| DEFECT LIABILITY END DATE | : 23.12.2025 |
| CONTRACT COMPLETION DATE | : 06.04.2027 |
| ACTUAL COMPLETION DATE | : 24.12.2024 |
| PO START DATE | : 29.08.2024 |
| PO FINISH DATE | : 30.10.2024 |

It is hereby certified that the equipment mentioned above have been successfully delivered and rendered to TM.
It is observed that all the equipment delivered are in compliant with the requirement of the Contract and have been fulfilled according to the Contract.

We henceforth agree to release the Final Certificate of Acceptance in accordance with the below:

Contract No: 3400043454

Approved On: 17.01.2025

Thank you,
Approved by

Mohd Effe Bin Wahid

Mgr Delivery & Integration Southern

Unit Delivery & Integration Southern

This COA is computer generated and no signature is required.