

**FINAL CERTIFICATE OF ACCEPTANCE**  
**FOR**  
**CONTRACT NO: 3400043454**

CONTRACT TITLE	: NGT Phase 2 Optical Transport (Domain B)
SUPPLIER	: ZTE (MALAYSIA) CORPORATION SDN ( 1019169 )
PROJECT NO ZTE 1	: TMAC/243184 DWDM Ref. Ph2 STH WDM & Mig TOP-YP
TRACKING NO	: 243184/202
PO NUMBER	: 4902294930 ( Milestone 50.00 % )
PO DESCRIPTION	: DWDM Ref. STH WDM & Mig TOP-YP ZTE 1x100
DELIVERY DATE	: 23.12.2024
ACCEPTANCE TEST DATE	: 26.05.2025
DEFECT LIABILITY END DATE	: 25.05.2026
CONTRACT COMPLETION DATE	: 07.05.2026
ACTUAL COMPLETION DATE	: 26.05.2025
PO START DATE	: 22.11.2024
PO FINISH DATE	: 30.12.2024

It is hereby certified that the equipment mentioned above have been successfully delivered and rendered to TM.  
It is observed that all the equipment delivered are in compliant with the requirement of the Contract and have been fulfilled according to the Contract.

We henceforth agree to release the Final Certificate of Acceptance in accordance with the below:

Contract No: 3400043454

Approved On: 27.06.2025

Thank you,  
Approved by

**Mohd Effe Bin Wahid**

**Mgr Delivery & Integration Southern**

**Unit Delivery & Integration Southern**

This COA is computer generated and no signature is required.